



Projects

SW 54th Place Drainage Project: contract with Williams Paving Company, Inc. was approved at the September 13th Council meeting. The Notice to Proceed has been issued. Shop drawings have been approved. Construction should commence the week of October 30th.

Dykes Road Drainage: The Town advertised the bid on August 4, 2017, and received four (4) bids on September 5, 2017. The low bidder refused the bid due to not acknowledging the third addendum. SBDD redesigned the project, and the bid package is being drafted for advertisement. Staff has approved the revised drawings. Bid should be advertised the week of October 30th.

Outside Funding Source	Amount
South Florida Water Management	\$100,000
South Broward Drainage District	\$50,000

DEP Funded Drainage Projects: The grant agreement was approved by the Town Council in October. The specific consortium of drainage projects include the following:

- Construct catch basin adjacent to 5501 SW 136th Avenue (Holatee Trail) with associated piping and headwall structure connecting to the Central Broward Water Control District (CBWCD) S-33 Canal on the east side of Holatee Trail.
- Upgrade culverts and restoration of eastside swale along Dykes Road from Huntridge Drive to Calusa Corners Park with new underdrain and headwall connections at SW 51st Manor, SW 53rd Court, SW 54th Place and SW 56th Street. New outfalls will connect to the South Broward Drainage District (SBDD) No. 10 Canal.
- Install catch basins and associated piping at the intersection of SW 54th Place and SW 188th Avenue, connecting westward to the South Broward Drainage District (SBDD) No. 12 Canal.
- Grade swales and install drainage pipe to connect an existing catch basin on SW 178th Avenue and SW 46th Street to the South Broward Drainage District (SBDD) Rolling Oaks Lateral Canal.
- Install catch basins and associated piping at the SW 201st Avenue cul-de-sac, connecting to the South Broward Drainage District (SBDD) Canal.

Outside Funding Source	Amount
Florida Department of Environmental Protection	\$340,000

Stirling Road Guardrail: The Town advertised the bid on August 14, 2017, and received two (2) bids on September 21, 2017. This project is for guardrails from SW 142nd Avenue to SW 148th Avenue and between SW 136th Avenue to the 12600 block of Stirling Road (approximately 4,200 linear feet total). The lowest most responsible bidder was Weekley Asphalt Paving Inc. (\$235,392). Staff is awaiting FDOT approval to issue a Notice to Proceed.

Outside Funding Source	Amount
Florida Department of Transportation	\$300,000

Transportation Surface and Drainage Ongoing Rehabilitation Program (TSDOR): The Town Council awarded the contract to Florida Construction and Engineering Inc. to resurface all the roads listed in the bid beginning October 1st, 2017. Due to the debris from the hurricane and the influx of debris hauling contractors in the project area, a new potential start date will most likely be the week of January 1, 2018.

Entranceway Signs: Staff has submitted permit applications to Broward County and South Florida Water Management District for two new entranceway signs along Griffin Road: one near Dykes Road and the other near Bonaventure Boulevard. The Revocable License Agreements were approved at the September 13th Town Council meeting. Broward County is processing the ILA and will place it on a future County Commission meeting (TBD) agenda for approval.

Roadway Striping: The Fiscal Year 2017 striping projects that were approved by the Town Council in August have been delayed due to Hurricane Irma debris removal efforts. Staff is seeking quotes for the Fiscal Year 2018 striping project.

Griffin Road Lighting: This project is not funded.

Fire Modular Replacement: As per Section 14.4 of the Public Safety Agreement with the Town of Davie, the Town must replace both fire station modular buildings with a single structure that follows the Florida Building Code and has a minimum of 2,200 square feet of living space for use by Davie plus additional square footage for the Volunteer Fire Department (VFD).

Staff has identified a modular coming off lease that would fit the needs of both Davie and SWR Fire Departments and received cost estimates to purchase or lease-to-own this 2,880 square foot two year old modular building.

Gary Poliakoff Founder's Pavilion: Construction of the sidewalk and striping is complete. Construction of the pavilion has commenced. The contractor is waiting on the lumber package to finalize pavilion assembly.

Outside Funding Source	Amount
Keith Poliakoff Donation	\$45,000



OPERATIONAL:

Traffic Delineators extension on Dykes Road south of Griffin Road: Staff has coordinated with Weekley the extension of traffic delineators on Dykes Road to prevent illegal U-turns, which will be installed in November.

Hurricane Irma - Debris Hauling: Town staff has identified three (3) zones for hurricane debris removal that coincide with the conventional bulk pickup zones. As of September 22nd, there are eleven (11) dump trucks with three (3) loaders picking up debris around the Town. There is at least one crew working in each respective zone. Bergeron anticipates reaching full saturation of trucks by the end of this week (approximately 20 trucks). Second pass and C&D tentative dates should be established in a few weeks.

Hurricane Irma – FP&L, AT&T, and Comcast Issues: Staff continues to coordinate the repair of FP&L poles and lines as well as communication lines that were damaged in the storm.

State Appropriation Requests: Staff provided the State Funding Appropriation requests to the Town lobbyists for drainage, guardrails, Griffin Road street lighting, Frontier Trails Park development, and an emergency operations center.